Test Report
Rate of Spread of Prime Coat

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Location	At Site
Material	Bitumen
Sample No	1
Date	25-May-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.693	1.653	1.653
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.052	0.012	0.012
6	Rate of spread (d/a)	kg / m^2	1.300	0.300	0.300
7	Average	kg / m^2	0.633		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.633 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Test Report
Rate of Spread of Prime Coat

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Location	At Site
Material	Bitumen
Sample No	2
Date	25-May-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.692	1.652	1.652
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.051	0.011	0.011
6	Rate of spread (d/a)	kg / m^2	1.275	0.275	0.275
7	Average	kg / m^2	0.608		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.608 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Mecadez Core Technologies Private Limited

Test Report
Rate of Spread of Prime Coat

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Location	At Site
Material	Bitumen
Sample No	3
Date	25-May-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.692	1.653	1.653
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.051	0.012	0.012
6	Rate of spread (d/a)	kg / m^2	1.275	0.3	0.3
7	Average	kg / m^2	0.642		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.642 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Test Report

Rate of Spread of Prime Coat

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Location	At Site
Material	Bitumen
Sample No	4
Date	3-Jun-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.693	1.653	1.651
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.052	0.012	0.01
6	Rate of spread (d/a)	kg / m^2	1.300	0.300	0.250
7	Average	kg / m^2	0.617		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.617 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Mecadez Core Technologies Private Limited

Test Report
Rate of Spread of Prime Coat

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Location	At Site
Material	Bitumen
Sample No	5
Date	3-Jun-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.691	1.655	1.655
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.05	0.014	0.014
6	Rate of spread (d/a)	kg / m^2	1.250	0.350	0.350
7	Average	kg / m^2	0.650		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.650 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Test Report
Rate of Spread of Prime Coat

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Location	At Site
Material	Bitumen
Sample No	6
Date	3-Jun-2018

Sl. No.	Determination	Unit	Test No 1		
			Longitudinal Distribution		
1	Size of Plate (mxn)	m^2	0.2x0.2	0.2x0.2	0.2x0.2
2	Area of the Plate (a)	m^2	0.04	0.04	0.04
3	Initial weight of the empty Plate (b)	kg	1.641	1.641	1.641
4	Final weight of plate after application of Tack Coat (c)	kg	1.694	1.654	1.65
5	Weight of Prime coat/ Tack Coat (d = c-b)	kg	0.053	0.013	0.009
6	Rate of spread (d/a)	kg / m^2	1.325	0.325	0.225
7	Average	kg / m^2	0.625		
8	Specified Limit	kg / m^2	Not less than 0.6 kg / m^2		

Results: Rate of Spread of Prime Coat / Tack Coat is: 0.625 kg / m2

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signatory

Mecadez Core Technologies Private Limited

Test Report
Aggregate Impact Value

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Material	Coarse Aggregate
Test Method	IS : 2386 (Part - 4) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	At Site
Sample No	1
Date	25-May-2018

Sl. No.	Determination	Unit	Trails	
1	Weight of empty cylinder, w1	gm	960	960
2	Weight of container filled with Aggregate, w2	gm	1313	1307
3	Weight of the Aggregate before compaction, (w2 - w1) = w3	gm	353	347
4	Weight of the sample passing through 2.36 mm IS sieves after Impact, w4	gm	85	82
5	Weight of the sample retained on 2.36 mm IS sieve after Impact, w5	gm	268	265
6	Aggregate Impact Value (w4 / w3)x100	%	24.08	23.63
7	Specified Limit	%	30	

Results: Average Aggregate Impact Value: **23.86** %

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signatory

Test Report
Aggregate Particle Shape

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Lab No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	At site
Material	Coarse Aggregates
Sample No	1
Date	25-May-2018

I.S. Sieves Size		Weight of Retained Sample on Each Sieve (minimum 200 Pieces) (gm)	Flakiness Index		Elongation Index	
Passing through IS Sieves (mm)	Retained on IS Sieves (mm)		Thickness Gauge	Weight of Aggregates in each fraction passing on thickness gauges (gm)	Length Gauge	Weight of Aggregates in Fraction retained on length gauges (gm)
63	50	0	33.9	0	-	0
50	40	0	27	0	81	0
40	25	25	19.5	0	58.5	0
31.5	25	35	16.95	0	-	0
25	20	1558	13.5	238	40.5	256
20	16	1445	10.8	124	32.4	151
16	12.5	954	8.55	149	25.6	156
12.5	10	470	6.75	72	20.2	78
10	6.3	233	4.89	55	14.7	62
	SW	4720	SWf	638	SWe	703

Flakiness Index 13.52 %

Elongation Index 14.89 %

Combined Flakiness and Elongation Indices : 28.41 %

Comments: Maximum allowable Combined Flakiness and Elongation Indices for WMM is 35%

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Test Report
Aggregate Gradation

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	1
Date	25-May-2018

Weight of Sample: 4000 gms

Sl. No	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	53	0	0	0	100	100	Gradation satisfies the MORT&H Specification for Wet Mix macadam
2	45	106	2.65	2.65	97.35	95-100	
3	22.4	1103	27.58	30.23	69.77	60-80	
4	11.2	807	20.18	50.41	49.59	40-60	
5	4.75	716	17.9	68.31	31.69	25-40	
6	2.36	409	10.23	78.54	21.46	15-30	
7	0.06	306	7.65	86.19	13.81	(8-22)	
8	0.075	471	11.78	97.97	2.03	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

MECADEZ Technologies Private Limited

Test Report
Aggregate Gradation

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	2
Date	25-May-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	53	0	0	0	100	100	Gradation satisfies the MORT&H Specification for Wet Mix macadam
2	45	106.5	2.66	2.66	97.34	95-100	
3	22.4	1103.5	27.59	30.25	69.75	60-80	
4	11.2	807.5	20.19	50.44	49.56	40-60	
5	4.75	716.5	17.91	68.35	31.65	25-40	
6	2.36	409.5	10.24	78.59	21.41	15-30	
7	0.06	306.5	7.66	86.25	13.75	(8-22)	
8	0.075	471.5	11.79	98.04	1.96	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Mecadez Core Technologies Private Limited

Test Report
Aggregate Gradation

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	IS : 2386 (Part - 1) 1963 & Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	3
Date	25-May-2018

Weight of Sample: 4000 gms

Sl. No.	I.S. Sieve size (mm)	Weight Retained (gm)	Percentage of weight Retained (%)	Cumulative Percentage of weight retained	Cumulative % of Passing		Remarks
					Test Result	Gradation Limits as per MORT&H	
1	53	0	0	0	100	100	Gradation satisfies the MORT&H Specification for Wet Mix macadam
2	45	108	2.7	2.7	97.3	95-100	
3	22.4	1105	27.63	30.33	69.67	60-80	
4	11.2	809	20.23	50.56	49.44	40-60	
5	4.75	718	17.95	68.51	31.49	25-40	
6	2.36	411	10.28	78.79	21.21	15-30	
7	0.06	308	7.7	86.49	13.51	(8-22)	
8	0.075	473	11.83	98.32	1.68	0-5	

Note:

i. The results indicated above are based on the tests carried out on the sample at site.

ii. The results relate only to the items tested.

iii. This test report should not be reproduced except in full, without written approval of this laboratory.

iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signatory

Mecadez Core Technologies Private Limited

Test Report
Liquid and Plastic Limit by Cone Apparatus

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Lab No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	1
Date	25-May-2018

Sl No	Description	Unit	Liquid Limit	Plastic Limit
	Penetration	mm		
1	Container No	no		
2	Weight of container,(A)	gm		
3	Weight of container + wet s	gm	**Non Plastic**	**Non Plastic**
4	Weight of container + dry s	gm		
5	Weight of water, D=(B - C	gm		
6	Weight of dry soil, E=(C - A	gm		
7	Water Content, D/E x 100	gm		

Comments: <6 so Non Plastic

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Mecadez Core Technologies Private Limited

Test Report
Liquid and Plastic Limit by Cone Apparatus

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	2
Date	25-May-2018

Sl No	Description	Unit	Liquid Limit	Plastic Limit
	Penetration	mm		
1	Container No	no		
2	Weight of container,(A)	gm		
3	Weight of container + wet soil, (B)	gm		
4	Weight of container + dry soil, (C)	gm	**Non Plastic**	**Non Plastic**
5	Weight of water, D=(B - C)	gm		
6	A)	gm		
7	100 (%)	gm		

Comments: <6 so Non Plastic

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signature

Mecadez Core Technologies Private Limited * MECADEZ

Test Report
Liquid and Plastic Limit by Cone Apparatus

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	Specification for Road & Bridge Works, MORT&H, Rev. V.
Location	Wet Mix Plant
Material	Coarse Aggregates
Sample No	3
Date	25-May-2018

Sl No	Description	Unit	Liquid Limit	Plastic Limit
	Penetration	mm		
1	Container No	no		
2	Weight of container,(A)	gm		
3	Weight of container + wet s	gm		
4	Weight of container + dry s	gm	**Non Plastic**	**Non Plastic**
5	Weight of water, D=(B - C	gm		
6	Weight of dry soil, E=(C - A	gm		
7	Water Content, D/E x 100	gm		

Comments: <6 so Non Plastic

Note:

i. The results indicated above are based on the tests carried out on the sample at site.
ii. The results relate only to the items tested.
iii. This test report should not be reproduced except in full, without written approval of this laboratory.
iv. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited

Authorised Signatory

Mecadez Core Technologies Private Limited

Test Report
Field Density Test by Sand Replacement Method

Project Name	Improvements to roads and drains at Prakruthi Layout in Ward No.05
Client	Executive Engineer, Project Division Yalahanka
Job No	MCTPL/BBMP/Project-YNK/QR/2017-2018/02
Mix Type	Wet Mix Macadam
Contractor	M/s KRIDL
Test Method	IS: 2720 (Part - 16) 1963 & Specification for Road & Bridge Works,
Location	bay
Material	Wet Mix Macadam
Sample No	1
Date	28-May-2018

Test Hole No	1
MDD	2.24
OMC in %	3.2
Bulk Density Ys	1.392
Weight of Sand In cone W1 (gm)	1195
Weight Of Wet soil From Hole (W2)	4324
Wt Of Sand +Cylinder Before Pouring (W3)gm	17000
Wt Of Sand +Cylinder After Pouring (W4) gm	13175
Wt Of Sand In Hole: W5 = W3 - W4- W1 (gm)	2630
Volume of Hole: V= W5/ Ys	1889.37
Bulk Density Yb= W2/V (gm/cc)	2.29
Moisture Meter Reading (%)	1.586
Moisture Content : w (From Graph In %)	3.3
Dry Density Yd = Yb/(1+W/100)	2.22
Field Compaction(%)	98.91

Note:

1. The results indicated above are based on the tests carried out on the sample at site.
2. The results relate only to the items tested.
3. This test report should not be reproduced except in full, without written approval of this laboratory.
4. Any query regarding the report must be reported immediately.

For Mecadez Core Technologies Private Limited